CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001: 2015 Certified Company

NABL Accredited As Per ISO/IEC : 17025:2005 Laboratory

Name of Work : Renovation and additional construction of RR nagar constituency MLA office, BBMP RR Nagar Division Executive engineer and Yeshwanthapura Sub Division Assistant Executive engineer office behind Chowdeshwari Bus stop, J.P Park and construction of compound wall in front of J .P Park in Ward no.17, BBMP, Bangalore.

Name of Client	:	Executive Engineer, Project Division, RR Nagara Zone Division, BBMP, Bangalore.
Contractor /Agency	:	Sri. M Lakshmana Raju, Contractor, Bangalore.
Total Cost	:	Rs. 307.34 Lakhs
Date of Inspection	:	16.07.2020
Status of Bill	:	1st and Part Bill
In the Presence of	:	(a) Assistant Engineer Ward No.17, BBMP, Bangalore.
	:	(b) Mr. Mohan G, Engineer M/s. Civil Quality Consultants & Engineers, Bangalore.

AEE-2

Compliance Report

Sl.No	Description of the Item		Comments / observations
1	Dismantling burnt brick masonry in clay mortar, lime mortar, cement mortar and stacking the bricks within a radius of 50m and removing the debris to a distance upto 200m.	:	Work done upto the billed Quality and Quantity is satisfactory.
2	Dismantling the tile work in floor and roof laid in cement or surki mortar including stacking the materials with in	:	Work done upto the billed Quality and Quantity is satisfactory.
3	Earth work for lowering & levelling the ground other than foundation works by Mechanical means upto 3.0 mt depth including providing shoring staning and	:	Work done upto the billed Quality and Quantity is satisfactory.
4	KSRB 3.2.1 : Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical	:	Work done upto the billed Quality and Quantity is satisfactory.

Office & Laboratory : # 133, Shaneshwarinagar, Doddabasti Main Road, Bangalore - 560 032.
e-mail: civilqualityconsultants@gmail.com Ph: 080-28240644 / Mob: 9535535557

Scanned by TapScanner

5	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine	:	Work done upto the billed Quality and Quantity is satisfactory.
6	Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and	:	Work done upto the billed Quality and Quantity is satisfactory.
7	KSRRB M400- Wet Mix Macadam KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to	:	Work done upto the billed Quality and Quantity is satisfactory.
8	KSRB 4-1.6 : Providing and laying in position plain cement concrete of mix M15 with cement @ 240kgs, with 20mm	:	Work done upto the billed Quality and Quantity is satisfactory.
9	Providing & laying IN POSITION REINFORCED CEMENT CONCRETE of design mix M25 with OPC cement @ 340 Kgs with down size	:	Work done upto the billed Quality and Quantity is satisfactory.
10	Providing and removing centering, shuttering, strutting, propping etc., an	:	Work done upto the billed Quality and Quantity is satisfactory.
11	Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding	:	Work done upto the billed Quality and Quantity is satisfactory.
12	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6,	:	Work done upto the billed Quality and Quantity is satisfactory.
13	Construction of partition wall 11.2 cms thick with non modular table moulded burnt bricks of class designation	:	Work done upto the billed Quality and Quantity is satisfactory.
14	Providing & constructing non load bearing walls with solid concrete blocks of size 400x100x200 having block density not less than 1800 Kg /m3 having a min	:	Work done upto the billed Quality and Quantity is satisfactory.
15	Providing 18mm thick cement plaster in single coat with cement mortor 1:3 to Brick masonary including rounding off	:	Work done upto the billed Quality and Quantity is satisfactory.

Scanned by TapScanner

16	Providing and fixing Vitrified glazed tiles of approved make, quality & colour of size 600 x 600 x 10mm thick fixed on	:	Work done upto the billed Quality and Quantity is satisfactory.
17	Providing ceramic tiles of approved make, shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick cement mortor 1:3 mix	:	Work done upto the billed Quality and Quantity is satisfactory.
18	KSRB 14-17.2: Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over	:	Work done upto the billed Quality and Quantity is satisfactory.
19	Providing & applying Two coats of wall putty to inside plasterd walls and ceiling using white cement putty. Scrapping and	:	Work done upto the billed Quality and Quantity is satisfactory.
20	KSRB 15-15.1 : Providing and applying painting in two coats with plastic emulsion paint of approved brand on	:	Work done upto the billed Quality and Quantity is satisfactory.
21	Providing and fixing M.S. Grill over existing compound wall as per using 16mm x 16mm M.S. Square rod at	:	Work done upto the billed Quality and Quantity is satisfactory.
22	Providing TEAK WOOD frames of doors, windows, clerestory windows, and other frames, wrought, framed or	:	Work done upto the billed Quality and Quantity is satisfactory.
23	KSRB 9.5-1 : Providing and fixing in position fully panelled Teak wood shutters for doors, with styles and rails of 40mm thick with bottom and lock rails	:	Work done upto the billed Quality and Quantity is satisfactory.
24	Providing and fixing of factorymade 30 mm P.V.Cdoor frame of size 50x47 mm with a wall thickness of 5 mm made out	:	Work done upto the billed Quality and Quantity is satisfactory.
25	Providing & fixing 30mm thick factory made rigid foam Panelled Door Shutters made from M.S. tube of 19 gauge	:	Work done upto the billed Quality and Quantity is satisfactory.
26	Providing & fixing of glazed 2 Track-2 Panel Sliding Windows made out of multi Chamered uPVC sections with	:	Work done upto the billed Quality and Quantity is satisfactory.
27	KSRB 7.14 : Providing, fabricating, assembling and fixing in position aluminium partitions using sections in combination of plain, single grove and	:	Work done upto the billed Quality and Quantity is satisfactory.

Scanned by TapScanner

28	KSRB 7.17 : Providing, fabricating, assembling and fixing in position aluminium doors using following	:	Work done upto the billed Quality and Quantity is satisfactory.
29	Providing and fixing white vitreous china clay, water closet European type (Pedestal type, P-trap) with black solid plastic seat and lid, C.P brass hinges	:	Work done upto the billed Quality and Quantity is satisfactory.
30	KSRB 11-11.1 : Providing and fixing white vitreous china clay, flat back wash basin size 630x450mm with a pair of	:	Work done upto the billed Quality and Quantity is satisfactory.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆರ್.ಆರ್. ನಗರ ಯೋಜನೆ ಉಪ-ವಿಭಾಗ-01
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Quality

Office & Laboratory : # 133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore - 560 056.
e-mail: civilqualityconsultants@gmail.com Ph: 080-23240644 / Mob: 8553518550

Scanned by TapScanner